



R&P Cell/SCTIMST/2024

05.08.2024

**TIME BOUND**

**PARLIAMENT QUESTION**

**Sub:** Seeking inputs for the Lok Sabha (provisionally) admitted Unstarred Question Dy. No. 6861 for 09.08.2024 - 'Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Trivandrum'- reg.

Point-wise inputs submitted by Sree Chitra Tirunal Institute for Medical Sciences and Technology, Trivandrum (SCTIMST)

(a) *The status of completion of 170 Bedded Swasthya Suraksha Hospital Block under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Sree Chitra Tirunal institute for Medical Sciences and Technology in Thiruvananthapuram;*

**Ans:** The CPWD is entrusted with the construction of a new hospital building and connected development work by MoH&FW under PMSSY Scheme. The procurement of medical equipment is under the scope of the institute. The building works has been completed by the CPWD. The testing and commissioning of service lines will commence after obtaining energization order for which the CPWD has already filed application with State Electricity Regulatory Commission. Applications for getting other statutory approvals are being submitted by the CPWD to the relevant offices. The site development works are completed, except the connecting corridor work between existing hospital and new hospital, which is currently in progress. As per the information collected from CPWD, the entire building construction works will be completed by 30.09.2024 and obtaining statutory approvals (Power, Fire Clearance, PCB clearance etc.) expected by 30.11.2024. The completion of Internal Furniture and Furnishing works entrusted with the CPWD is expected to be completed by 31.03.2025 (email from CPWD is enclosed). The procurement of medical equipment and furniture by the Institute is in various stages of progress.

(b) *Whether the required number of medical and paramedical staff required for the new block is appointed and if so, the details thereof; and*

**Ans:** The creation of various posts; medical and paramedical required for the new block is under process. The proposal has been forwarded to parent Ministry (DST) with the approval of Governing Body of the Institute for onward submission to Department of Expenditure, GoI for getting necessary approval.

(c) *The expected time period for functioning of the new block?*

**Ans:** Subject to fulfillment of targets mentioned in Sl.No. (a) and (b) above, the building may be made functional by April 2025.



  
DIRECTOR

**From:** "EE PMSSYPD CPWD TVM (sctssd21@gmail.com)" <sctssd21@gmail.com>  
**To:** Construction Wing <cwing@sctimst.ac.in>  
**Date:** 05/08/2024 05:12 PM  
**Subject:** [EXTERNAL MAIL] Re: [EXTERNAL MAIL] Re: [EXTERNAL MAIL] Re: URGENT: Seeking inputs for the Lok Sabha (provisionally) admitted Unstarred Question Dy. No. 6861 for 09.08.2024 - 'Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Trivandrum'

Sir,

After recieval of AA &ES ,the planning ,tendering process and finalization of contract would take atleast 2 months. The physical completion of internal furniture and furnishing works for entire building is planned by 31.03.2025.

On Mon, Aug 5, 2024 at 4:46 PM Construction Wing <cwing@sctimst.ac.in> wrote:  
Sir,

With reference to the trail e-mail, kindly inform the plan for completion of internal furniture and furnishing works by CPWD. The institute is expecting to issue the AA&ES for the Preliminary Estimate submitted by the CPWD by third week of August'2024.

Rgds;  
Construction Engineering  
Hospital Wing, SCTIMST  
Medical college .P.O  
PH:04712524680

**From:** "EE PMSSYPD CPWD TVM (sctssd21@gmail.com)" <sctssd21@gmail.com>  
**To:** Construction Wing <cwing@sctimst.ac.in>  
**Date:** Mon, 5 Aug 2024 15:48:13 +0530  
**Subject:** [EXTERNAL MAIL] Re: [EXTERNAL MAIL] Re: URGENT: Seeking inputs for the Lok Sabha (provisionally) admitted Unstarred Question Dy. No. 6861 for 09.08.2024 - 'Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Trivandrum'

Sir,

The CPWD is entrusted with the construction of a new hospital building and connected development work by MoH&FW under PMSSY Scheme. The procurement of medical equipment is under the scope of the institute. The building works has been completed by the CPWD. The testing and commissioning of service lines will commence after obtaining energization order for which the CPWD has already filed application with State Electricity Regulatory Commission. Applications for getting other statutory approvals is being submitted by the CPWD to the relevant offices. The site development works are completed, except the connecting corridor work between existing hospital and new hospital, which is currently in progress. The entire building construction works will be completed by 30.09.2024 and obtaining statutory approvals(Power, Fire Clearance, PCB clearance etc.) expected by 30.11.2024.

On Fri, Aug 2, 2024 at 4:49 PM Construction Wing <cwing@sctimst.ac.in> wrote:

Sir,

Kindly provide a bried reply on Sl. No.a in trail LOK Sabha Question before EOD.

Rgds;

**From:** "Director" <director@sctimst.ac.in>  
**To:** "Senior Deputy Director" <dd@sctimst.ac.in>, "AO GR. I A" <ao1a@sctimst.ac.in>, "Sr. PPS to Director" <spr@sctimst.ac.in>  
**Date:** Wed, 31 Jul 2024 06:29:03 +0530  
**Subject:** Fwd: [EXTERNAL MAIL] Re: URGENT: Seeking inputs for the Lok Sabha (provisionally) admitted Unstarred Question Dy. No. 6861 for 09.08.2024 - 'Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Trivandrum'

Urgent please.

Please provide inputs for the Lok Sabha (provisionally) admitted Unstarred Question Dy. No. 6861 for 09.08.2024 - 'Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Trivandrum' [text of the question given below] by **05.08.2024 (5:00 PM)** positively to enable PMSSY-III section in formulating a reply: -

(a) the status of completion of 170 Bedded Swasthya Suraksha Hospital Block under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) in Sree Chitra Tirunal institute for Medical Sciences and Technology in Thiruvananthapuram;

(b) whether the required number of medical and paramedical staff required for the new block is appointed and if so, the details thereof; and

(c) the expected time period for functioning of the new block?

--

Thanks and Regards,  
Krishna Kumar Jha, JSO,  
PMSSY-III Section, MoHFW,  
Room No. 746, Nirman Bhawan,  
New Delhi-11  
M. 9958934498